







5 JAN 1977

MEMORANDUM FOR THE RECORD

SUBJECT: D/L Briefing on Project SAFE Site Alternatives

REFERENCE: Memo dtd 29 Dec 76 to C/RECD fm OL Project SAFE Coordinator
subj Facilities Requirements for Project SAFE

1. The Director of Logistics was briefed on Project SAFE site alternatives on 15 December 1976. Attending were:

- a. Mr. James McDonald, D/L
- b.  DD/L
- c.  EO/OL
- d.  C/RECD/OL
- e.  C/HEB/RECD/OL
- f.  C/ADS/LSD/OL
- g.  OL Project SAFE Coordinator

2. The rationale used to select 13 potential site locations in the northeast quadrant of the Headquarters Building on either the ground or first floors was discussed. A detailed explanation of this selection process is contained in the referent memorandum attached herewith without its attachments.

3. Briefly summarizing:

a. Six of the 13 site alternatives represent the major choices for final site selection.

b. RECD is recommending a phased construction of two increments of approximately 10,000 sq. ft. each excluding separate site preparations for the 60 and 415 Hz UPS systems totalling an additional 3,000 sq. ft. The phased construction plan provides for the anticipated first year facility and utilities requirements and allows for the possibility of a decentralized system (i.e., mini-computers distributed throughout user's areas) which would require a smaller computer center. The initial phase of construction is required by July 1978.

STATINTL

SUBJECT: D/L Briefing on Project SAFE Site Alternatives

c. RECD is recommending against installation of additional regional supplementary chillers in favor of the use of the installed redundant capacity at the Powerplant.

d. Project ADSTAR, requiring approximately 3,000 sq. ft. of specialized microform production, storage, and retrieval systems, will be completed as a separately funded project.

4. The D/L requested that detailed evaluations, including pros and cons of each variation be prepared in addition to the presented building drawings depicting potential sites. These descriptions will include listing of present area occupants and specialized equipment. This material is to be prepared for the DDA briefing to be held on 4 January 1977.

STATINTL



OL Project SAFE Coordinator

Att

cc: Director of Logistics (w/att)

Distribution:

- Orig. - OL/RECD/HEB Official (w/att)
- 1 - OL/RECD (w/att) ✓
- 1 - OL Files (w/o att)

STATINTL OL/RECD/HEB/ [] :sbt/[] (5 Jan 77)

STAT

Approved For Release 2002/09/05 : CIA-RDP86-01019R000200060032-3

Next 8 Page(s) In Document Exempt

Approved For Release 2002/09/05 : CIA-RDP86-01019R000200060032-3